

Project status update

Racing for the Regions funded projects

PROJECT	Amount	CURRENT STATUS
Scone stables and Polytrack	\$20 million	Construction commenced in June 2024 and completion by July 2025
Gosford stables and Polytrack	\$12 million	Polytrack completed Stables development application is with council pending development approval
Tamworth stables and sand track	\$2.4 million	Sand track completed Stables development is currently out to tender, expected commencement in October 2024
Sapphire Coast stables and amenities upgrade	\$0.5 million	Amenities upgrade is completed Stables construction commenced in June 2024, completion by September 2024
Moruya stables	\$0.7 million	Construction to commence in this month and completion by December 2024
Muswellbrook function centre and amenities upgrade	\$5 million	Construction to commence next month and completion by February 2025
Hawkesbury stables	\$6 million	Development application is with council
Cessnock stables and Polytrack	\$12 million	Development application is with council

Document tendered by

Hon David Harris MP

Received by

Emily Whittingstall

Date: 6 / 9 / 24

Resolved to publish Yes / No