

Document tendered by

Hon David Harris MP

Received by

Emily Whittington

Date: 6 / 9 / 24

Resolved to publish Yes / No

## Racing NSW funded projects

Details of works	Amount	Status update
Gosford camber of home turn and track renovations	\$2 million	Works commenced in June 2024 and to be completed this month
Goulburn new stabling and training facilities	\$9.5 million	DA received. Currently undertaking design amendments to finalise tender process. Expected commencement by November 2024
Dubbo sand track upgrade	\$0.3 million	Works completed
Albury new sand track	\$2 million	Works to commence this month and completed by December 2024
Wagga slit drainage and sand grooving inner course	\$0.7 million	Works scheduled to commence in January 2025 (following course proper Spring renovation which needs to occur first)
Wyong drainage to 1350 chute	\$0.3 million	Works commence after Wyong Cup in September 2024 (as works will result in track closure) and completed by November 2024
Wyong irrigation upgrade	\$0.3 million	Works 90% complete and will be completed by next week
Wyong relocation of shed to facilitate new stable construction	\$0.9 million	Funding is conditional on club securing separate funding for new stables, which is still in negotiation with third party
Grafton and track and irrigation upgrade	\$1.2 million	Works to commence October 2024 and completed by November 2024
Orange stable refurbishment	\$0.5 million	Works commenced and to be completed by end of September 2024
Ballina Irrigation upgrade	\$1.3 million	Works commenced and to be completed by end of October 2024